

Wildlife Restoration MULTI-YEAR GRANT INTERIM PERFORMANCE REPORT

ALASKA DEPARTMENT OF FISH AND GAME
DIVISION OF WILDLIFE CONSERVATION
PO Box 115526
Juneau, AK 99811-5526

Alaska Department of Fish and Game Wildlife Restoration Grant

GRANT NUMBER: AKW-14 Hunter Access Projects FY2016

PROJECT NUMBER: Project 6.0

PROJECT TITLE: Moon Lake State Recreation Site Facility Improvements

PERIOD OF PERFORMANCE: December 1, 2015 – July 31, 2020 (Amendment #5)

PERFORMANCE YEAR: March 2, 2019 – March 1, 2020

REPORT DUE DATE: March 31, 2020

PRINCIPAL INVESTIGATOR: Rys Miranda, P.E.
DNR, Division of Parks and Outdoor Recreation
550 W. 7th Avenue, Suite 1340
Anchorage, AK 99501

COOPERATORS: Katie Sechrist and Marla Carter
ADF&G, Division of Wildlife Conservation
333 Raspberry Road
Anchorage, AK 99518

Authorities: 2 CFR 200.328
2 CFR 200.301
50 CFR 80.90

I. PROGRESS ON PROJECT OBJECTIVES DURING PERFORMANCE YEAR

OBJECTIVE 1: The Department of Natural Resources, Division of Parks and Outdoor Recreation (DNR-DPOR) will improve the Moon Lake SRS facility to better accommodate the hunters using and staging out of that facility. The circulation road and campsite will be improved to meet current DNR-DPOR standards and accommodate the larger vehicles, including RVs and trucks with trailer, and equipment currently used by hunters.

ACCOMPLISHMENTS: Environmental and design work commenced during this performance period. The 65% design was completed in Winter 2018. The design was advanced to 95% level, advertised, necessary environmental permits were obtained, and the majority of the project was constructed in the Fall of 2019. Remaining items on the project for spring 2020 are seeding, which was not finalized due to weather conditions, and highway sign installation. Delays in Fall 2019 project construction were due to a number of factors,

including some project site flooding. Final construction activities are planned for Spring/Summer 2020.**II. SUMMARY OF WORK COMPLETED ON PROJECT TO DATE.**

Data collection was performed (survey and environmental), and the project has completed the 35%, 65%, 95%, and 100% design milestones. At each milestone an internal review was performed to ensure compliance with the project objectives. The project was advertised using standard bidding procurement procedures and construction began in July of 2019. The project construction is complete except site stabilization with seeding and installation of the highway signs.

III. SIGNIFICANT DEVELOPMENT REPORTS AND/OR AMENDMENTS.

Amendment No. 5 was implemented to extend the grant end date until July 31, 2020 to allow for the site to stabilize with vegetative cover and complete the project. The project is currently available for use.

Financial Summary

Non-Federal Match

Financial Coding IRIS AR/Task	Starting Amount	Amount Spent	Remaining Balance
107039288 / 79FU	\$ 119,000.00	\$ 119,000.00	\$ 0.00
107039288 / 79TD	\$ 6,000.00	\$ 6,000.00	\$ 0.00

Grant Funds

Financial Coding IRIS AR/Program	Starting Amount	Amount Spent	Remaining Balance
10RS78020 / 1078645000	\$ 375,000.00	\$ 335,139.21	\$ 39,860.79

IV. PUBLICATIONS

N/A



Figure 1.—Picture of existing roadway and drainage issue.



Figure 2.—Picture of roadway during final grading activities.



Figure 3.—Picture of existing campsite.



Figure 4.—Picture of constructed campsite.

V. RECOMMENDATIONS FOR THIS PROJECT

The project will continue as planned and construction finalized in Spring 2020. No changes are anticipated.

Prepared by: Danielle Ryder, P.E., DNR State Parks D&C Project Manager
Katie Sechrist, ADF&G DWC

Date: 3/26/2020